

## **RAJYA SABHA Starred /Unstarred Diary No.-- S197, U238**

PROVISIONALLY ADMITTED QUESTION FOR THE RAJYA SABHA

Starred /Unstarred Diary No.-- S197, U238

The Question Will be put down for -- [04/02/2021](#)

Answer on the Ministry Department -- Education( EDU)

Setting up of IITs

(a) the State-wise details of Indian Institute of Technology (IITs) granted approval for construction across the country during the last 3 years including the state of Andhra Pradesh;

(b) the State-wise details of IITs under constructions;

(c) the details of IITs completed and functioning during the last three years;

(d) whether the construction of a new and permanent campus of IIT Tirupati in Andhra Pradesh, is yet to be completed;

(e) if so, the reasons thereof; and

(f) the steps taken/being taken by Government in this regard?

### **Reply**

#### **(Status of Construction of IITs)**

Name of IIT	Details of Construction	Project Details		Percentage of Completion
		Cost (in Rs.Crores)	Expenditure in Crs.	
IIT Hyderabad	Campus development works of IIT Hyderabad (Phase 1 and 2)	1042	904	Phase 1 has been completed 100% and occupied. IITH started functioning from

				its permanent campus since July 2015. Phase 2 in progress. <b>Overall percentage of Completion : 86%</b>